### **LCCMR Work Program Final Report**

## Restoring Minnesota's Fish and Wildlife Habitat Corridors Phase 4 Habitat Conservation Partnership

### 20:Working Lands Initiative Partnership - FWS

Project Manager: Scott Kahan Fund: Environment and Natural Resources Trust

Fund

Address: 26624 North Tower Road

**FWS** 

Detroit Lakes, MN 56501

Legal Citation: ML 2007, Ch. 30, Sec. 2, Sub 4(b)

**Phone:** 218-844-3403 **Fax:** 218-847-4165

Affiliation:

E-mail: Scott\_Kahan@fws.gov

Total Biennial Project Budget					
Result	ENTF Allocation	ENTF Funds Spent	ENTF Balance	Other Funds Proposed	Other Funds Spent
Restoration	\$20,000	\$20,000	\$0	\$4,000	\$5,000
Total	\$20,000	\$20,000	\$0	\$4,000	\$5,000

### **Work Program Summary**

#### **Overall Project Outcome and Results**

Grant completed- All funds (ENTF and Partner) expended:

Location: Union Lake WPA

Project Area: 1 - Aspen Parklands

#### **Project Results Use and Dissemination**

In 2007, 15 small "prairie pothole" wetlands (totalling 12.5 acres) were restored on Union Lake WPA (Polk County). These wetlands had been previously ditched/filled when the land was in private ownership. Restoration consisted of removing all the fill from the from the wetlands, and completely filling in all the ditches. Restoration of these small "prairie pothole" wetlands greatly improves the value of the WPA and nearby lands to breeding waterfowl.

8/19/2009 Page 1 of 2

### **LCCMR Work Program Final Report**

## Restoring Minnesota's Fish and Wildlife Habitat Corridors Phase 4 Habitat Conservation Partnership

### 20:Working Lands Initiative Partnership - FWS

### **Restoration Activities**

### Project Area - 1 - Aspen Parklands

Project Name: Union Lake

Township: 147, Range: 43, Section: 3

Activity: Wetland Restoration
Landtype: Public - WPA

**Description:** In 2007, 15 small "prairie pothole" wetlands were restored on Union Lake WPA (Polk County).

These wetlands had been previously ditched/filled when the land was in private ownership.

Restoration consisted of removing all the fill from the from the wetlands, and completely filling in all

the ditches.

Restoration of these small "prairie pothole" wetlands greatly improves the value of the WPA and

nearby lands to breeding waterfowl.

Funding Type	Funds Use	Funding Amount	Prorated Acres	Prorated Shoreline
ENTF	Restoration	\$20,000.00		0.00
Other Funds	Personnel Expenditures	\$5,000.00	0.00	0.00
Union Lake Total		\$25,000.00	12.50	0.00

### Restoration Project Totals (By Funding Type)

Funding Type	Funding Amount	Acres	Shoreline Feet
ENTF:	\$20,000.00	12.50	0.00
Other Funds:	\$5,000.00	0.00	0.00
Total:	\$25,000.00	12.50	0.00

### **Funding Type Definitions**

ENTF:	Grant dollars provided through the Minnesota Environment and Natural Resources Trust Fund	
Other Funds:	Non-state, non-state leveraged dollars (if partner funds are leveraging State Funds (e.g. RIM) they are not eligible to be considered Other Funds)	
State Funds:	State Funds expended on HCP projects (not eligible for use as Other Funds commitment)	
Partner's State Leveraged Funds:	The same and the same and the same as the	
Other:	Any other expenditures (e.g. grant income funds)	

8/19/2009 Page 2 of 2

Attachment A: Budget Detail for 2007 Projects

Project Title: Minnesota Habitat Corridors Partnership - Phase IV 4b, Partners for Fish and Wildlife (2o)

Project Manager Name: Scott Kahan

Trust Fund Appropriation: \$20,000

2007 Trust Fund Budget	Result 1 Budget:	Amount Spent	Balance	TOTAL BUDGET	TOTAL BALANCE
	restoration acres				
BUDGET ITEM					
Contracted Wetland Restorations					
20 Restoration Acres					
Project Area 1	\$20,000	\$20,000	\$0	\$20,000	\$0
			\$0	\$0	\$0
COLUMN TOTAL	\$20,000	\$20,000	\$0	\$20,000	\$0

# Habitat Conservation Partnership Phase 4 - Accomplishments 20 - Working Lands Initiative Partnership - FWS

