



# Environment and Natural Resources Trust Fund

M.L. 2026 Approved Work Plan

## General Information

**ID Number:** 2026-355

**Staff Lead:** Michael Varien

**Date this document submitted to LCCMR:** May 29, 2026

**Project Title:** Restored Bluff and Trail at Owámniyómni

**Project Budget:** \$2,385,000

## Project Manager Information

**Name:** Kjersti Monson

**Organization:** Owámniyomni Okhódayapi

**Office Telephone:** (612) 836-8266

**Email:** kjersti@duvalcompanies.com

**Web Address:** <https://owamniyomni.org/>

## Project Reporting

**Date Work Plan Approved by LCCMR:** June 17, 2026

**Reporting Schedule:** April 1 / October 1 of each year.

**Project Completion:** June 30, 2029

**Final Report Due Date:** August 14, 2029

## Legal Information

**Legal Citation:** M.L. 2026, Chp. 104, Sec. 2, Subd. 05dd

**Appropriation Language:** \$2,385,000 the second year is from the trust fund to the commissioner of natural resources for an agreement with Owámniyomni Okhódayapi to design, engineer, and construct an ADA accessible pedestrian-only trail and restore the vegetated limestone bluff landscape.

**Appropriation End Date:** June 30, 2029

## Narrative

**Project Summary:** Preserve and improve land on the Central Riverfront in Minneapolis abutting the Upper Lock (but not the Lock structure itself) for conservation, natural restoration, education, and recreation.

**Describe the opportunity or problem your proposal seeks to address. Include any relevant background information.**

Owámniyomni Okhódayapi (OO) is fully utilizing a prior \$2.8 million grant by LCCMR for restoration of the subject property for the current request. The restoration will begin construction in 2026 and last a year. That restoration plan did not include the features that are proposed to be added to Phase 1 and are the subject of this new request: a limestone bluff restoration and ADA accessible path. Through Discovery and 35% Design, we have identified the bluff as having scenic, environmental, cultural, and habitat benefits. The bluff will restore the legibility of the original "lay of the land" on Upton Island, and will also provide for an ADA accessible pedestrian trail to ensure that the path to the shoreline, the views along it, and the learning spaces encountered along the way, are accessible to all regardless of age or ability. Plans were prepared to move forward without the bluff restoration if funding could not be secured prior to the construction start, but with FY26 LCCMR support, the bluff and path will be included. See the uploaded attachment, "Explanation of FY26 Funding Purpose" for more detail about the new elements.

**What is your proposed solution to the problem or opportunity discussed above? Introduce us to the work you are seeking funding to do. You will be asked to expand on this proposed solution in Activities & Milestones.**

We propose a 50/50 match with LCCMR funds to advance the design, engineering, and construction of a limestone bluff restoration and ADA accessible pedestrian-only trail, enhancing the planned Oak Savanna and Upland Prairie restoration and multi-purpose trail designed for pedestrians, bikes, and occasional maintenance vehicles (USACE, MNDOT, MPRB, City). Our team has completed concept level (35%) design of the bluff and ADA-accessible trail, and has cost estimated them as separate elements from the broader restoration. With a commitment of FY26 funding, we will add the bluff and path elements to the original restoration design for construction in phase 1. OO will match LCCMR's commitment dollar for dollar in order to achieve the ultimate outcome: Upland Prairie and Oak Savanna landscapes converging on a limestone bluff, and traversed by an accessible trail to the water; and a regional recreation connection via a multi-purpose trail linking West River Parkway to the shoreline and Water Works Park through this transformative living landscape.

**What are the specific project outcomes as they relate to the public purpose of protection, conservation, preservation, and enhancement of the state's natural resources?**

Capital Improvements will be achieved with ENRTF funds. Also funded: Design, engineering, and engagement soft costs to implement capital improvements. Capital improvements will enhance access to the Riverfront; improve connectivity, especially through construction of ADA accessible facilities; and fund environmental and natural restoration improvements of great scenic and habitat value (especially the bluff restoration). Restoration priorities will be responsive to cost and available funds, such that the broader restoration remains on track for planned construction. ENRTF funds will continue to support the development of partnerships & programs enabling education and cultural heritage opportunities on the site to flourish.

## Project Location

**What is the best scale for describing where your work will take place?**

Region(s): Metro

**What is the best scale to describe the area impacted by your work?**

Statewide

**When will the work impact occur?**

During the Project and In the Future



## Activities and Milestones

### Activity 1: Capital Improvements: Bluff Restoration & ADA-Accessible Trail

**Activity Budget:** \$2,385,000

**Activity Description:**

We will design and construct a limestone bluff with an ADA-accessible trail to the riverfront as part of the existing plan to transform land at the Upper Lock. The bluff trail will enhance the planned restoration of Upland Prairie and Oak Savanna, which will replace a surface parking lot, abandoned buildings, and industrial remnants. That project is moving ahead, but the bluff and trail will be added only if funding is secured. If funding is not secured, we will build an interim condition where the bluff would otherwise go, and try again in the future. However, that would be less efficient and more costly as a separate bid and construction. We believe the bluff and trail are necessary to fully complete Phase 1 of the restoration. Because the multipurpose trail that is part of the larger project must be vehicle accessible and accommodate Operations movements by USACE, MPRB, & the City, this ADA-accessible trail is important to offer safe and scenic access to the restoration landscape and shoreline for people of all ages and abilities. The bluff will enable visitors to see and experience the original escarpment once again, providing environmental, scenic, habitat, cultural, and educational value.

**Activity Milestones:**

Description	Approximate Completion Date
Detailed Property & Topo Survey	February 28, 2025
Environmental Site Assessment (Proof of Concept phase pre-35% design)	March 31, 2025
Title Review (appraisal N/A; legislatively directed conveyance at no consideration)	May 31, 2025
Consult SHPO	August 31, 2025
Design through Construction Documents for Bluff & Trail	November 30, 2025
All Construction Funds Secured	January 31, 2026
General Contractor Bid Completed	February 28, 2026
Construction	June 30, 2027
Signage Installed with ENRTF Logo	July 31, 2027
Open for Intended Use	July 31, 2027

## Project Partners and Collaborators

Name	Organization	Role	Receiving Funds
Jeff Johnson	City of Minneapolis	Jeff is our Primary Point of Contact for the collaborative efforts of the Friends with the City of Minneapolis & Meet Minneapolis at the Upper Lock.	No
Tucker Blythe	National Park Service	Tucker is the Superintendent of the Mississippi National River Recreation Area. We are engaging with Tucker and his team on NPS visitor and park programs as well as restoration activities. NPS oversees aspects of the NEPA compliance, and has been engaged in all multi-agency meetings.	No
Maggie Lorenz	Wakan Tipi Awanyankapi	Maggie leads Wakan Tipi Awanyankapi, a synergistic nonprofit in St. Paul. She sits on OO's Board, and served on OO's Consultant Team Selection Committee. Maggie is a powerful connector to First Nations, along with OO's Tribal Working Group, and the Dakota Knowledge Keepers embedded in OO's Consultant Team.	No
Kim Keprios	Wilderness Inquiry	Executive Director. Kim is our Primary Point of Contact in coordinating with Wilderness Inquiry on research, recreation, and place-based education opportunities. The founder of Wilderness Inquiry, Greg Lais, is on the Board of OO.	No
Michael Schroeder	Minneapolis Parks & Recreation Board	Michael is the Planning Director at Minneapolis Parks & Recreation Board. We have signed a Coordination Agreement with MPRB to ensure that this project and Water Works Park phase 2 (abutting property) are seamlessly aligned in both design and operation to the benefit of the Central Mississippi Riverfront Regional Park.	No
Kevin Reich	Mississippi Watershed Management Organization	Kevin is the Executive Director of MWMO. His staff have been testing and monitoring water health on the site, and will be collaborators on habitat restoration goals for the project.	No

## Dissemination

**Describe your plans for dissemination, presentation, documentation, or sharing of data, results, samples, physical collections, and other products and how they will follow ENRTF Acknowledgement Requirements and Guidelines.**

Information about the project and its funding sources will be disseminated on the website ([www.owamniyomni.org](http://www.owamniyomni.org)), in presentations, on site tours, at conferences, in press releases and media stories, and in documentation prepared for partners and the public alike. OO has reviewed, understands, and abides by the acknowledgement guidelines.

## Long-Term Implementation and Funding

**Describe how the results will be implemented and how any ongoing effort will be funded. If not already addressed as part of the project, how will findings, results, and products developed be implemented after project completion? If additional work is needed, how will this work be funded?**

OO will complete the restoration improvements, and a Restoration Management Plan. The restoration landscape will be maintained permanently by OO using the proceeds of a dedicated endowment. Thanks to OO's Advancement Team, an \$8 million endowment has already been raised. OO and the Minneapolis Park and Recreation Board signed a Coordination Agreement with the intention to align and collaborate on the design, operation and maintenance of OO's project and the abutting Park Board property (Water Works Park and Mill Ruins Park) such that a coherent sense of place and coordinated management.

## Other ENRTF Appropriations Awarded in the Last Six Years

Name	Appropriation	Amount Awarded
------	---------------	----------------

Upper St. Anthony Falls Enhancements	M.L. 2021, First Special Session, Chp. 6, Art. 5, Sec. 2, Subd. 09I	\$2,800,000
--------------------------------------	--	-------------

## Budget Summary

Category / Name	Subcategory or Type	Description	Purpose	Gen. Ineligible	% Benefits	# FTE	Classified Staff?	\$ Amount
<b>Personnel</b>								
							<b>Sub Total</b>	-
<b>Contracts and Services</b>								
TBD	Service Contract	The general contractor will be selected through a bid process to procure materials, manage subs necessary to complete the work, and construct the enhancements. The bluff and trail will be included as part of the larger Project.				20		\$2,385,000
							<b>Sub Total</b>	\$2,385,000
<b>Equipment, Tools, and Supplies</b>								
							<b>Sub Total</b>	-
<b>Capital Equipment</b>								
							<b>Sub Total</b>	-
<b>Acquisitions and Stewardship</b>								
							<b>Sub Total</b>	-
<b>Travel In Minnesota</b>								
							<b>Sub Total</b>	-
<b>Travel Outside Minnesota</b>								
							<b>Sub Total</b>	-
<b>Printing and Publication</b>								

							<b>Sub Total</b>	-
<b>Other Expenses</b>								
							<b>Sub Total</b>	-
							<b>Grand Total</b>	<b>\$2,385,000</b>

Classified Staff or Generally Ineligible Expenses

Category/Name	Subcategory or Type	Description	Justification Ineligible Expense or Classified Staff Request
---------------	---------------------	-------------	--

Non ENRTF Funds

Category	Specific Source	Use	Status	\$ Amount
<b>State</b>				
			<b>State Sub Total</b>	-
<b>Non-State</b>				
Cash	Owamnyiyomni Okhodayapi (formerly Friends of the Falls)	Design & engineering costs, and contribution to capital improvements (Bluff Restoration)	Secured	\$2,615,000
			<b>Non State Sub Total</b>	<b>\$2,615,000</b>
			<b>Funds Total</b>	<b>\$2,615,000</b>

**Total Project Cost: \$5,000,000**

**This amount accurately reflects total project cost?**

Yes

## Acquisition and Restoration

### Parcel List

Name	County	Site Significance	Activity	Acres	Miles	Estimated Cost	Type of Landowner	Easement or Title Holder	Status of Work
2302924430004	Hennepin	Restoration	Restoration	1	0.2	-	Public	Owamniyomni Okhodayapi	In Progress
2302924430005	Hennepin	Restoration	Restoration	2	0.2	-	Public	Owamniyomni Okhodayapi	In Progress
<b>Totals</b>				<b>3</b>	<b>0.4</b>	-			

## Restoration

**1. Provide a statement confirming that all restoration activities completed with these funds will occur on land permanently protected by a conservation easement or public ownership.**

All restoration activities completed with these funds will occur on land permanently protected by a conservation easement or public ownership.

**2. Summarize the components and expected outcomes of restoration and management plans for the parcels to be restored by your organization, how these plans are kept on file by your organization, and overall strategies for long-term plan implementation.**

Restoration and management plans will be compiled by OO in partnership with the City of Minneapolis acting by and through its Park Board, in consultation with the four Dakota Nations via their Tribal Working Group, and all other appropriate authorities, and will be kept on file by OO and within appropriate other City or Park Board departments at their discretion. Long term plan implementation, maintenance, and management of this site in the context of broader riverfront restoration on Park Board land will be coordinated with the Minneapolis Park & Recreation Board via a Coordination Agreement, and undertaken by Owamniyomni Okhodayapi. A Coordination Agreement was signed by OO and MPRB in 2024.

**3. Describe how restoration efforts will utilize and follow the Board of Soil and Water Resources “Native Vegetation Establishment and Enhancement Guidelines” in order to ensure ecological integrity and pollinator enhancement.**

Restoration planning, design, and implementation will be done according to Board of Soil and Water Resources guidelines and professional best practices. Guidelines have been provided to the prime design consultant (a landscape architecture firm selected by competitive bid) as part of the design criteria for the site.

**4. Describe how the long-term maintenance and management needs of the parcel being restored with these funds will be met and financed into the future.**

Owamniyomni Okhodayapi will be responsible for maintaining the restoration. OO has raised an \$8 million maintenance endowment, which according to an O&M estimate professionally prepared at 35% design will provide sufficient investment income to fund maintenance year after year.

**5. Describe how consideration will be given to contracting with Conservation Corps of Minnesota for any restoration activities.**

Conservation Corps of Minnesota will be among the resources considered in the Project.

**6. Provide a statement indicating that evaluations will be completed on parcels where activities were implemented both 1) initially after activity completion and 2) three years later as a follow-up. Evaluations should analyze improvements to the parcel and whether goals have been met, identify any problems with the implementation, and identify any findings that can be used to improve implementation of future restoration efforts at the site or elsewhere.**

Specific restoration activities and goals are being defined by the consulting landscape architect and environmental team as a part of the Project. This process is now completed through 65% design. Any restoration that takes place as a part of the Project will be defined, documented, evaluated after completion, and evaluated again after three years to analyze whether the stated goals have been met. The goals and methodology for evaluation will be designed with input from relevant conservation resources and Tribal representatives. Problems that are encountered will be defined, and useful findings will be documented and shared with on-site managers and others in the interest of future improvement.

## Attachments

### Required Attachments

#### Map

File: [9b07d6fc-891.pdf](#)

#### Alternate Text for Map

The graphic depicts the two subject parcels where the bluff restoration and ADA-accessible trail improvements would be incorporated into a planned restoration of land abutting the Upper Lock at St. Anthony Falls: Hennepin County PID #2302924430005 and PID #2302924430004....

#### Financial Capacity

Title	File
2023 Form 990	<a href="#">e1b21f3c-f54.pdf</a>

#### Board Resolution or Letter

Title	File
OO Board Resolution Authorizing LCCMR Funding Request Passed Q2 Mtg 2025	<a href="#">d62bc712-a7d.pdf</a>
Signed Board Resolution_received 8.21.25	<a href="#">a308bfd1-b4e.pdf</a>

### Supplemental Attachments

#### Capital Project Questionnaire, Budget Supplements, Support Letter, Photos, Media, Other

Title	File
2026-355_ Bluff and Path Illustration	<a href="#">0cc546e0-d1e.pdf</a>
Support Letter from Minneapolis Park & Recreation Board	<a href="#">bd001637-764.pdf</a>
Support Letter from Minneapolis Mayor	<a href="#">c9762c1c-596.pdf</a>
Dakota Nonprofit Works to Reconnect Minneapolis	<a href="#">1f379957-22c.pdf</a>
2026-355 Capital Construction Questionnaire	<a href="#">3074640c-5d0.pdf</a>
2024 Audit, Owamniyomni Okhodayapi	<a href="#">3dc669ea-ce7.pdf</a>
Evidence of Good Standing in MN SOS Business Records	<a href="#">0c1032cf-8a0.pdf</a>
Capital Construction Budget Addendum	<a href="#">a081cbba-4d8.xlsx</a>
Explanation of FY26 Funding Purpose (PDF of Maps & Narrative)	<a href="#">b984e5b2-25f.pdf</a>
Capital Construction Budget Addendum	<a href="#">196a4d50-e6b.xlsx</a>
Explanation of FY26 Funding Purpose (Maps & Narrative)	<a href="#">7af98082-7c2.pdf</a>

### Difference between Proposal and Work Plan

#### Describe changes from Proposal to Work Plan Stage

Updated end date in Timeline on the Narrative tab

----

Updated the requested tabs to remove acquisition

----

Raised OO's commitment of funds to \$2,615,000 to account for the gap due to LCCMR awarding \$2.385 million instead of \$2.5 million. Updated the milestones dates to reflect correct dates of funding availability. Provided an exhibit called "Explanation of FY26 Funding Purpose" with maps and narrative to clarify what the funding will support (differentiating from the prior LCCMR award). Refined the Narrative tab to clarify there as well. Uploaded OO's most recent audit, and evidence of good standing with the Secretary of State.



## Additional Acknowledgements and Conditions:

The following are acknowledgements and conditions beyond those already included in the above workplan:

**Do you understand and acknowledge the ENRTF repayment requirements if the use of capital equipment changes?**

N/A

**Do you understand that travel expenses are only approved if they follow the "Commissioner's Plan" promulgated by the Commissioner of Management of Budget or, for University of Minnesota projects, the University of Minnesota plan?**

N/A

**Does your project have potential for royalties, copyrights, patents, sale of products and assets, or revenue generation?**

No

**Do you understand and acknowledge IP and revenue-return and sharing requirements in 116P.10?**

N/A

**Do you wish to request reinvestment of any revenues into your project instead of returning revenue to the ENRTF?**

N/A

**Does your project include original, hypothesis-driven research?**

No

**Does the organization have a fiscal agent for this project?**

No

**Does your project include the pre-design, design, construction, or renovation of a building, trail, campground, or other fixed capital asset costing \$10,000 or more or large-scale stream or wetland restoration?**

Yes

**Do you propose using an appropriation from the Environment and Natural Resources Trust Fund to conduct a project that provides children's services (as defined in Minnesota Statutes section 299C.61 Subd.7 as "the provision of care, treatment, education, training, instruction, or recreation to children")?**

No

**Provide the name(s) and organization(s) of additional individuals assisting in the completion of this project:**

Shelley Buck, Owamniyomni Okhodayapi

**Do you understand that a named service contract does not constitute a funder-designated subrecipient or approval of a sole-source contract? In other words, a service contract entity is only approved if it has been selected according to the contracting rules identified in state law and policy for organizations that receive ENRTF funds through direct appropriations, or in the DNR's reimbursement manual for non-state organizations. These rules may include competitive bidding and prevailing wage requirements**

Yes, I understand